

INFORMATION ON THE CHESTERFIELD HOSPITAL RE-DEVELOPMENT PROJECT

Friday 15th March 2013

Dear Neighbour,

The week ahead Monday 18th to Saturday 23rd March

- The tower crane will be dismantled and removed from site on Tuesday, weather permitting. If the dismantling is anything like the erecting then it is quite a sight to see.
- The temporary roof that has protected the right hand section of the Grade II* listed building will be removed, now that roofing repairs are nearing completion.
- Internal and external refurbishment works on the Grade II* listed building will be on-going.
- Construction of external and internal walls to the new building are now well underway and will continue, as will the mechanical and electrical fit out works. This work will now be on-going for the foreseeable future.
- Scaffolding will continue to be erected around the whole of the new hospital building.



The tower crane that has dominated the local landscape for the past few months is due to be removed on Tuesday.

Best regards,

Steve

Steve Nicholson
Nuffield Health Site Manager, Chesterfield Re-development Project.
Telephone: 07917 240937

Email: thechesterfieldenquiries@nuffieldhealth.com