

INFORMATION ON THE CHESTERFIELD HOSPITAL RE-DEVELOPMENT PROJECT

Friday 16th November 2012

Dear Neighbour,

Saturday 17th November

- There will be a small crew working on site, no deliveries are anticipated.

•

The week ahead commencing Monday 19th

- Works will continue on the structure of the new building. Three quarters of the ground floor slab is now in place with support work for the first floor slab progressing at the Fosseyway end of the site, as the picture below through the mist shows. Ready-mix concrete lorries will be delivering to site throughout the week.



- Works will continue on the internal refurbishment of the Grade II* listed building.
- Stone refurbishment works will be ongoing to the front elevation of the former Clifton Court manor house.
- Works will also continue on the replacement of the various slate roofs on the Grade II* listed building.
- A very small amount of spoil being generated on site will be removed using the muck-away lorries.
- With the new electricity sub station foundations in place in the corner of the site adjacent to Saville Place, we will be taking delivery of the sub station in the next couple of weeks. Although not particularly large, the unit is heavy and will need to be craned into place.

Best regards,

Steve

Steve Nicholson
Nuffield Health Site Manager - Chesterfield Re-development Project
Telephone: 07917 240937
Email: thechesterfieldenquiries@nuffieldhealth.com