

INFORMATION ON THE CHESTERFIELD HOSPITAL RE-DEVELOPMENT PROJECT

Friday 23rd August 2013

Dear Neighbour,

The week ahead Monday 26th August to Saturday 31st August

- On the main hospital, the glazing to the main entrance is still in the process of being fitted as is the glazing to the terrace on the second floor. Internally, the ceiling grids are now in place in the majority of areas to allow the final ceiling tiles to be put into place.
- Decoration is currently taking place to the circulation areas of the Grade II listed building, with the main staircase also undergoing its refurbishment. The final light fittings are now being fitted into the functional rooms of this building.
- With regards to the Stable Block, the external finish to the walls will be taking place in to near future and the internal finishes to this particular element of the works are ongoing.



The above photographs show the current progress on the external facade to the main hospital and one of the first floor rooms in the Grade II listed building as of 19th August 2013.

If you have any queries on the above works that are taking place then please do not hesitate to contact me.

Best regards,

Simon

Simon Speight
Nuffield Health Project Manager, Chesterfield Re-development Project.
Email: thechesterfieldenquiries@nuffieldhealth.com