

INFORMATION ON THE CHESTERFIELD HOSPITAL RE-DEVELOPMENT PROJECT

Friday 28th June 2013

Dear Neighbour,

The week ahead, Monday 1st July to Saturday 6th July

- Monday will see the first phase of a three phase handover of the Grade II* listed building. From Monday, Nuffield will take position of the first and second floors. Our site offices will move from the site cabins in the car park to the first floor of the listed building.
- Following this re-location, a number of site cabins will be removed from site. This is likely to happen on Thursday utilising the services of a mobile crane.
- Prior to removing the existing timber fence that runs along the rear of the 4-11 Clifton Hill, our garden maintenance contractors will carry out some clearance works to the rear pathway. All scrub and brush will be cleared in an effort to enhance this patch of land prior to installing the new acoustic fence. The area adjacent to the end of the pathway being particularly overgrown.
- On the hospital building, works will progress both internally and externally.
- Works to the stable block are on-going and installation of the new medical gas plant will commence.
- The Grade II listed building works will progress with decorating, flooring and fit-out works ongoing.



The photo to the left shows how the finishing works are progressing on the Grade II* listed building refurbishment

Best regards,

Steve

Steve Nicholson
Project Commissioning Manager
Chesterfield Re-development Project
07917 240937
Email: thechesterfieldenquiries@nuffieldhealth.com